

- GREG BAGLEY ENGINEER-

Engineering ✦ Planning ✦ Design

805 Cokesbury Road Fuquay Varina, NC 27526

Phone: 919-609-0300

Email: gdb.greg@gmail.com

9/26/2023

Zachery Cabe, President
Vuncannon and Sons Builders, INC
112 Strickland Lane
Lillington, NC 27546

Ref 1204 Keith Hills Road
Lillington, NC 27546

Dear Mr. Vuncannon:

The above location has been visited and we have determined that the footing concerns are as follows.

1. The eastern footer has a wet spot that should be dug and drained for approximately 4 feet and reinstall #57 stone for a depth of 4".
2. The pier holding water on the outer edge on the eastern side should be cleaned out and add new #57 stone providing adequate depth of substrate as needed.
3. The outer footer on the west side was checked and found to be adequate as presented.

If you have any questions regarding the structure, please do not hesitate to give me a call.

Sincerely,



C. Gregory Bagley, PE
Greg Bagley Engineer

