



www.harnett.org

Harnett County Government Complex 307 W. Cornelius Harnett Boulevard Lillington, NC 27546

June 4th, 2024

Rosa Moreno 1259 Lafayette Rd Fuquay Varina, NC 27526 ph: 910-893-7550 fax: 910-893-9429

RE: Existing Tank Application #BRES2312-0134

To whom it may concern

An attempt was made to evaluate the above property for issuing an existing tank permit. The evaluation could not be completed for one or more of the following reasons.

\_\_\_\_\_1. Uncover outlet lid on septic tank fully and break seal, uncover D-Box. (\$25.00 fee incurred).

\_\_\_\_\_2. Have system pumped out

\_\_\_\_ 3. Need site plan

X 4. Other – Manufactured home is still downhill from gravity system and is currently on top of two of the four drain lines. Setbacks from foundation are not met. Septic tank outlet lid is cracked, and filter cannot be evaluated unless lid is repaired. D-Box need to be replaced. Manufactured home must be moved towards front property line and has to be 5' in front of current septic system and not on the drain lines.

Your application will be put on hold until the selected items above have been addressed. When completed **call 893-7547 to confirm** that the items mentioned have been corrected we will then reschedule your property for evaluation.

Sincerely,

Mr IEHS

Reynold Levocz, R.E.H.S.

Environmental Health Specialist

Harnett County Department of Public Health

RL/kh

Copy - Central Permitting