

Reaction Summary of Order












ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS
 Cary Office: (919) 816-0105

REQ. QUOTE DATE	08/27/18	ORDER #	J0818-3869
ORDER DATE	08/20/18	QUOTE #	B0818-3869
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT		SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	Randy Wilson

SOLD TO	Benjamin Stout Real Estate PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	JOB NAME: Lot 15 Persimmon Hill MODEL: Roof TAG: BBH-2221 DELIVERY INSTRUCTIONS:	LOT # 15 SUBDIV: Persimmon Hill JOB CATEGORY: Residential - Roof
	Ben Stout Real Estate 148 Old Field Loop Sanford, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	RWL	08/27/18
	END CUT	RETURN				LAYOUT	RWL	08/27/18
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	RWL

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)											
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS									
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2					Joint 8				
	8	6.00	0.00	COMMON A01	36-11-00 36-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2					Joint 8				
										1758.3 lbs.					1758.3 lbs.				
										-19.3 lbs.					-19.3 lbs.				
	1	6.00	0.00	COMMON A01GE	36-11-00 36-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2		Joint 22		Joint 24		Joint 25		Joint 26	
										150.0 lbs.		150.0 lbs.		193.7 lbs.		150.5 lbs.		161.6 lbs.	
										-15.5 lbs.		4.9 lbs.		-54.2 lbs.		-46.9 lbs.		-47.2 lbs.	
	1	6.00	0.00	QUEENPOST A02SG	36-11-00 36-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2					Joint 17				
										1523.0 lbs.					1523.0 lbs.				
										-232.1 lbs.					-232.1 lbs.				
	7	6.00	0.00	COMMON B01	27-03-00 27-03-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2					Joint 8				
										1136.3 lbs.					1136.3 lbs.				
										-21.9 lbs.					-21.9 lbs.				
	1	6.00	0.00	GABLE B01SG	27-03-00 27-03-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2					Joint 15				
										1205.8 lbs.					1202.8 lbs.				
										-181.6 lbs.					-181.6 lbs.				
	2	6.00	0.00	COMMON B02	27-03-00 27-03-00	2 X 6	2 X 6	00-11-00		Joint 2					Joint 8				
										1137.4 lbs.					1077.3 lbs.				
										-22.0 lbs.					7.4 lbs.				
	1	6.00	0.00	COMMON C01	11-06-12 11-06-12	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2					Joint 4				
										508.8 lbs.					508.8 lbs.				
										-26.9 lbs.					-26.9 lbs.				
	1	6.00	0.00	COMMON C01GE	11-06-12 11-06-12	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2		Joint 6		Joint 8		Joint 9		Joint 10	
										185.1 lbs.		185.1 lbs.		302.4 lbs.		52.4 lbs.		302.4 lbs.	
										-50.0 lbs.		-58.2 lbs.		-79.8 lbs.		25.2 lbs.		-80.9 lbs.	
	10	6.00	0.00	JACK-OPEN J04	04-00-00 03-06-12	2 X 4	2 X 6	00-11-00	00-05-04	Joint 2					Joint 6				
										195.3 lbs.					168.0 lbs.				
										-44.2 lbs.					-55.5 lbs.				
	7	3.00	0.00	MONOPITCH M01	10-02-08 10-02-08	2 X 4	2 X 6	00-11-00	00-03-08	Joint 2					Joint 6				
										459.7 lbs.					422.0 lbs.				
										-36.9 lbs.					-24.3 lbs.				
	1	3.00	0.00	GABLE M01GE	10-02-08 10-02-08	2 X 4	2 X 6	00-11-00	00-03-08	Joint 2		Joint 8		Joint 9		Joint 10		Joint 11	
										200.4 lbs.		91.3 lbs.		175.7 lbs.		84.6 lbs.		332.5 lbs.	
										-49.1 lbs.		-29.1 lbs.		-28.4 lbs.		-23.6 lbs.		-59.3 lbs.	

Reaction Summary of Order







ComTech ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS
Cary Office: (919) 816-0105

REQ. QUOTE DATE	08/27/18	ORDER #	J0818-3869
ORDER DATE	08/20/18	QUOTE #	B0818-3869
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT		SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	Randy Wilson

SOLD TO	Benjamin Stout Real Estate PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	JOB NAME: Lot 15 Persimmon Hill MODEL: Roof TAG: BBH-2221	LOT # 15 SUBDIV: Persimmon Hill JOB CATEGORY: Residential - Roof
	SHIPP TO	Ben Stout Real Estate 148 Old Field Loop Sanford, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	RWL	08/27/18
	END CUT	RETURN				LAYOUT	RWL	08/27/18
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	RWL

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)		
		20.0	10.0	0.0	10.0		1.15			
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	6	3.00	0.00	ROOF M02	07-07-08 07-07-08	2 X 4	2 X 10	00-11-00	02-07-00	Joint 2 Joint 4 576.4 lbs. 798.8 lbs. -111.3 lbs. -18.4 lbs.
	1 2 Ply	3.00	0.00	ROOF M02A	07-07-08 07-07-08	2 X 4	2 X 10	00-11-00	02-07-00	Joint 2 Joint 4 529.1 lbs. 785.6 lbs. -23.3 lbs. 107.2 lbs.
	5	6.00	0.00	MONOPITCH M04	07-04-00 07-04-00	2 X 6	2 X 6	00-10-08		Joint 2 Joint 6 331.3 lbs. 299.7 lbs. -81.8 lbs. -103.5 lbs.
	1	6.00	0.00	GABLE M04GE	07-04-00 07-04-00	2 X 6	2 X 6	00-10-08		Joint 2 Joint 6 331.3 lbs. 299.7 lbs. -120.7 lbs. -158.6 lbs.

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
12	Hangers, USP	JUS26			SIMPSON (LUS26)
1	Hangers, USP	JUS26-2			SIMPSON (LUS26-2)