

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	04/12/19	ORDER #	J1220-5670
ORDER DATE	12/04/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Ben Stout	SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

SOLD TO	Benjamin Stout Real Estate PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	JOB NAME: Lot 31 Forest Ridge MODEL: Roof / 2GRF, CP TAG: The Ashville DELIVERY INSTRUCTIONS:	LOT # 31 SUBDIV: Forest Ridge JOB CATEGORY: Residential - Roof
	Ben Stout Real Estate Tanna Place Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: N/A

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	01/07/21
	END CUT	RETURN				LAYOUT	DTL	01/07/21
	PLUMB		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	DTL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	4		12.00	0.00	PIGGYBACK A1	24-11-08 24-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1308.9 lbs. -34.6 lbs.	Joint 5 1308.9 lbs. -34.6 lbs.			
	1		12.00	0.00	GABLE A1GE	24-11-08 24-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 244.9 lbs. -113.8 lbs.	Joint 16 204.7 lbs. -42.1 lbs.	Joint 18 245.9 lbs. -213.7 lbs.	Joint 19 180.1 lbs. -136.3 lbs.	Joint 20 192.1 lbs. -125.3 lbs.
	6		12.00	0.00	PIGGYBACK A2	24-08-00 24-08-00	2 X 6	2 X 6		00-11-00	Joint 1 1086.8 lbs. -20.4 lbs.	Joint 5 1248.6 lbs. -34.7 lbs.			
	12		12.00	0.00	PIGGYBACK A3	24-11-08 24-11-08	2 X 6	2 X 6		00-11-00	Joint 1 1263.3 lbs. -22.1 lbs.	Joint 4 1314.0 lbs. -34.7 lbs.			
	1		12.00	0.00	GABLE A3GE	24-11-08 24-11-08	2 X 6	2 X 6		00-11-00	Joint 1 224.1 lbs. -120.0 lbs.	Joint 15 204.9 lbs. -42.3 lbs.	Joint 17 245.9 lbs. -213.7 lbs.	Joint 18 180.1 lbs. -136.3 lbs.	Joint 19 192.1 lbs. -125.3 lbs.
	6		12.00	0.00	ATTIC B1	21-11-00 21-11-00	2 X 8	2 X 10		00-11-00	Joint 1 1412.6 lbs. 162.3 lbs.	Joint 8 1458.7 lbs. 159.7 lbs.			
	1	3 Ply	12.00	0.00	ATTIC B1-GR	21-11-00 21-11-00	1.5 X 2	2 X 10			Joint 1 9588.1 lbs. 162.2 lbs.	Joint 7 9573.1 lbs. 162.2 lbs.			
	1		12.00	0.00	GABLE B1GE	21-11-00 21-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 2 1442.6 lbs. 40.1 lbs.	Joint 14 1442.6 lbs. 40.1 lbs.			
	2		11.50	0.00	COMMON C1	22-09-08 22-09-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1056.9 lbs. -41.8 lbs.	Joint 8 1056.9 lbs. -41.8 lbs.			
	1	2 Ply	11.50	0.00	COMMON C1-GR	22-09-08 22-09-08	2 X 6	2 X 8			Joint 1 7977.4 lbs. -224.9 lbs.	Joint 7 8527.3 lbs. -237.3 lbs.			

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	04/12/19	ORDER #	J1220-5670
ORDER DATE	12/04/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Ben Stout	SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

SOLD TO	Benjamin Stout Real Estate PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	JOB NAME: Lot 31 Forest Ridge	LOT # 31	SUBDIV: Forest Ridge
	Ben Stout Real Estate Tanna Place Cameron, NC	MODEL: Roof / 2GRF, CP TAG: The Ashville	JOB CATEGORY: Residential - Roof	
DELIVERY INSTRUCTIONS:		SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE: N/A				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	01/07/21	
Roof Order	END CUT	RETURN				LAYOUT	DTL	01/07/21	
	PLUMB		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	DTL	01/07/21

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT	Joint 2	Joint 16	Joint 18	Joint 19
	1		11.50	0.00	COMMON C1GE 22-09-08 22-09-08	2 X 6	2 X 6	00-11-00	00-11-00	361.7 lbs. -170.1 lbs.	316.6 lbs. -103.3 lbs.	182.6 lbs. -200.2 lbs.	193.8 lbs. -136.1 lbs.	186.9 lbs. -130.3 lbs.
	5		6.00	0.00	COMMON D1 11-11-00 11-11-00	2 X 6	2 X 6	00-11-00	00-11-00	517.2 lbs. -105.9 lbs.	517.2 lbs. -105.9 lbs.			
	1		6.00	0.00	GABLE D1GE 11-11-00 11-11-00	2 X 6	2 X 6	00-11-00	00-11-00	517.2 lbs. -137.1 lbs.	517.2 lbs. -137.1 lbs.			
	11		4.00	0.00	MONOPITCH M1 06-00-00 06-00-00	2 X 6	2 X 6	00-11-00		274.1 lbs. -104.2 lbs.	222.8 lbs. -97.4 lbs.			
	1		4.00	0.00	GABLE M1GE 06-00-00 06-00-00	2 X 6	2 X 6	00-11-00		274.1 lbs. -150.6 lbs.	222.8 lbs. -142.1 lbs.			
	24		12.00	0.00	PIGGYBACK PB 06-10-06 06-10-06	2 X 4	2 X 4			190.4 lbs. -64.7 lbs.	190.4 lbs. -71.0 lbs.	213.5 lbs. 10.9 lbs.		
	1		11.50	0.00	VALLEY V1 20-05-01 20-05-01	2 X 4	2 X 4			170.7 lbs. -97.9 lbs.	144.8 lbs. -59.5 lbs.	285.5 lbs. -126.0 lbs.	485.1 lbs. -172.6 lbs.	439.7 lbs. 69.3 lbs.
	1		11.50	0.00	VALLEY V2 16-02-15 16-02-15	2 X 4	2 X 4			176.3 lbs. -24.0 lbs.	153.5 lbs. 6.3 lbs.	503.2 lbs. -181.8 lbs.	418.2 lbs. 60.0 lbs.	503.5 lbs. -181.9 lbs.
	1		11.50	0.00	VALLEY V3 12-00-14 12-00-14	2 X 4	2 X 4			103.7 lbs. -57.6 lbs.	81.9 lbs. -35.3 lbs.	334.1 lbs. -150.0 lbs.	227.9 lbs. 54.5 lbs.	334.3 lbs. -150.2 lbs.
	1		11.50	0.00	VALLEY V4 07-10-12 07-10-12	2 X 4	2 X 4			172.6 lbs. -29.6 lbs.	172.6 lbs. -31.4 lbs.	228.4 lbs. 28.5 lbs.		

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	04/12/19	ORDER #	J1220-5670
ORDER DATE	12/04/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Ben Stout	SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

SOLD TO	Benjamin Stout Real Estate PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	JOB NAME: Lot 31 Forest Ridge MODEL: Roof / 2GRF, CP TAG: The Ashville	LOT # 31 SUBDIV: Forest Ridge JOB CATEGORY: Residential - Roof
	Ben Stout Real Estate Tanna Place Cameron, NC	DELIVERY INSTRUCTIONS:	SPECIAL INSTRUCTIONS:
			PLAN SEAL DATE: N/A

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	BY	DATE
Roof Order	END CUT RETURN					LAYOUT	DTL		01/07/21
	PLUMB	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	DTL		01/07/21

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT	
	1		11.50	0.00	VALLEY V5 03-08-11 03-08-11	2 X 4	2 X 4			Joint 1 72.2 lbs. -12.4 lbs.	Joint 3 72.2 lbs. -13.1 lbs.	Joint 4 95.5 lbs. 11.9 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
18	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	12-00-00		BM5