

GET /eSCL/ScannerStatus HTTP/1.1
Host: localhost

GET /eSCL/ScannerStatus HTTP/1.1
Host: localhost



TO: ahernandez@atlanticbcs.com

PROJECT #: 17-1793-B

PAGE: 1 of 1

DATE: May 18, 2023

PLAN: Lot 66 Crossings for Starlight Homes

THE FOLLOWING CHANGE(S) OR PROPOSED CHANGE(S) LISTED BELOW ARE DEVIATIONS OR CLARIFICATIONS FOR THE ABOVE REFERENCED PLANS:

Roof Truss Elevation C: Per information from truss supplier the girder truss on elevation C spanning left to right had to be shifted towards the back to align with the front bath wall. It attaches to a girder truss with a hanger on the left side and is supported on the right exterior wall with (3) studs.

Please be advised the truss modification is structurally adequate and therefore repairs are not required.

In closing, I trust this letter fulfills your requirements at this time. Should you have any further questions, please do not hesitate to call.

Sincerely,

James Herman, P.E.
Southern Engineers, P.A.

