

Howerton Services, PLLC
License # P-1716
3513 Cathedral Bell Road
Raleigh, NC 27614
(919) 270-3460

April 18, 2024

Subject: 112 Lambert Lane
Fuquay Varina, NC 27526
Framing Modification Letter
Harnett County Permit #: SFD2401-0070

Based on the request of the Contractor, 3 headers on the 1st level of the new home were modified. My assessment and recommendations are as follows:

- The 3 headers were shown as double 2x10 headers on the plans (2'-8" entry door into the house from the Garage, 4' cased opening into the Family Room to the right of the stairs, and 2'-8" cased opening from the Kitchen into the Dining Room. The Contractor cut the headers down to a double 1 ½" x 8 ¼" headers with a single jack stud under each end. The modified header sizes are acceptable.

The modified headers meet all the requirements of the 2018 North Carolina Building Code for Residences.



04 18 2024 EDT