Harnett County
420 Mckinney Pkwy

LILLINGTON,NC 27546
Phone:
Fax:

10/29/2026

SUBJECT: **BCOM2205-0007**
BUILDING COMMERCIAL

To: CLAYTON BRITT & SONS INC

Here are the results of all Inspections located at **394 CENTENNIAL PKWY**:

Inspection Type: EH SANITATION FINAL
Scheduled Date/Time:
Completed Date/Time:
Inspector: EH Bucket
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: SLAB
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ricardo D Honrada
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ricardo D Honrada
Result:
Remarks:
Notes:

Harnett County
420 Mckinney Pkwy

LILLINGTON,NC 27546
Phone:
Fax:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ricardo D Honrada
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ricardo D Honrada
Result:
Remarks:
Notes:

Inspection Type: UNDER SHELL OPEN SUMP
Scheduled Date/Time: 12/3/2024
Completed Date/Time: 12/3/2024 AM
Inspector: Cynthia Pierce
Result: APPROVED
Remarks:
Notes:

Inspection Type: UNDER POOL DECK PIPING
Scheduled Date/Time: 12/16/2024 AM
Completed Date/Time: 7/10/2025 AM
Inspector: Cynthia Pierce
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 3/11/2025
Completed Date/Time: 3/11/2025
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes: Lock box code is 6738

Harnett County
420 Mckinney Pkwy

LILLINGTON,NC 27546
Phone:
Fax:

Inspection Type:	REBAR
Scheduled Date/Time:	3/11/2025
Completed Date/Time:	3/11/2025
Inspector:	Ricardo D Honrada
Result:	APPROVED
Remarks:	
Notes:	Lock box code is 6738
	Lock box code is 6738

Inspection Type:	EHFL CONSTRUCTION INSPECTION
Scheduled Date/Time:	8/12/2026 PM
Completed Date/Time:	8/12/2026 PM
Inspector:	Cynthia Pierce
Result:	APPROVED
Remarks:	see list
Notes:	Gates not self-closing and self-latching, no latching mechanism provided. Sidewalk gate from parking lot not free swinging. Trash can installed against fence is a foothold. Hot water provided is in excess of 110F. Concrete at shower drain is incomplete. Required signage and life saving devices not provided. Back wash cycle could not be demonstrated. Pump room piping not labeled. Continuous ventilation in pump and chemical rooms not on. Must demonstrate that chlorine pump will turn off if power to main pump is cut.