SOUTHEASTEN SOIL & ENVIRONMENTAL ASSOC, INC.

PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION Ashford

LOT 47

INITIAL SYSTEM pump to Approved 25% reduction

REPAIR NA

DISTRIBUTION Serial

DISTRIBUTION NA

BENCHMARK 100.0

LOCATION Top of water meter

NO. BEDROOMS 3

proposed LTAR = 0.4 gpd/ft²

LINE	FLAG COLOR	ELEVATION	ACTUAL LENGTH
1	B	98.42	50'
2	O	97.84	90'
3	B	97.00	90'
			230'

BY M EAKER

DATE 03/2010

INSTALL AT 18"

Typ Trench
0-16 LS (VF, wp-)
16-30 SCL (F, sbk)
or 2 > 30"