SOUTHEASTERN SOIL & ENVIRONMENTAL ASSOC., INC.

PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION: Summerlin

LOT 59

INITIAL SYSTEM: APPROVED 25% REDUCTION Grav

REPAIR Grav Approved 25% Reduction

DISTRIBUTION: SERIAL

DISTRIBUTION SERIAL

BENCHMARK: 100.0

LOCATION BC Lot IRON 59/60

NO. BEDROOMS: 4

LTAR .8 gpd/ft²

	LINE	FLAG COLOR	ELEVATION	LENGTH
I	1	R	99.33	100
	2a	W	98.83	50
				150
R	2b	W	98.83	50
	3	R	98.08	100
				150

BY B.C. Raynor

DATE 07/16/2018

TYPICAL PROFILE

0-40 LS vfri gran

SR2 > 40"

THERE SHALL BE NO GRADING, CUTTING, LOGGING OR OTHER SOIL DISTURBANCE IN SEPTIC AREA

1