SOUTHEASTERN SOIL & ENVIRONMENTAL ASSOC., INC.

PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION: Summerlin

LOT 62

INITIAL SYSTEM: GRAV APPROVED 25% REDUCTION

REPAIR GRAV APPROVED 25% Reduction

DISTRIBUTION: SERIAL

DISTRIBUTION SERIAL

BENCHMARK: 100.0

LOCATION BC Lot IRON 64/65 POL 62

NO. BEDROOMS: 4

LTAR 0.8 gpd/ft²

	LINE	FLAG COLOR	ELEVATION	LENGTH
I	1	R	98.58	100
I	2a	Y	98.08	50
				150
R	2b	Y	98.08	50
R	3	R	99.67	100
				150

BY B.C. RAYNOR

DATE 07/16/2018

TYPICAL PROFILE

0-38 LS vfRI gran

CR2 > 38"

THERE SHALL BE NO GRADING, CUTTING, LOGGING OR OTHER SOIL DISTURBANCE IN SEPTIC AREA

Lot 61
45'
45'
62
55'
55'